

3 WEEK LOOKAHEAD SCHEDULE

	Month											Oct 2023	3									
	Dates	Week 1					Week2							Week3								
Job	Task Day	S	М	т	W	<u>т</u> т	F	S	S	М	Т	W	- Т	F	S	S	М	т	W	т	F	S
Guild Rd and W. Scott	Mobilization		×	×	×	×		J	1	×	×	×	×	×		J	×	×	×	×	<u>×</u>	
Cana ra ana rr. Cook	Erosion control		X	×	X	×	X	-		X	×	X	×	X	-	-	X	×	×	×	×	-
	Zipply removed pole at 625 W. Scott		×					-							-	-						-
	Full Road Closure 625 W. Scott to Pacific 10/19 thru 10/28					X	×	X	×	X	X	X	X	X	-	-						-
	Pave Down River to 625 W. Scott tenatively 10/17 (weather pending) after 4;3			X				-							-	_						
	1/2 Driveway replacement at Groat Bro Center Driveway (weather pend)			×				-							-	-						
	Side Walks/ADA's/Driveways W. Scott to Pacific (weather pend)			X	X	X	X	-							_	_						-
	Milling 625 W. Scott to Pacific					X	X	_							_							
	CTB 625 W. Scott to Pacific					X	X	_														
	Adjust utilities as needed							_		×	X	×	X		_							
	Pave Down River to Pacific tenatively the week of 10/27 (weather pending)													X		_						
								_														
	Road open from Down River to Pacific by the end of day 10/28 PAVE COMP													X								
								-							-	-						-
	Install monuments							-		_					_	_	×	×	×	X	×	
								_		_					_	_						-
	Fencing work at 1233 W. Scott Ave			×	×	×	×	-							-	-						
	Fencing work at Ignite Propane due to grade issues at the approach			×	×			-		×	×	×	×			-						
	rending work at ignite Propane due to grade issues at the approach			^	^	^	^	-			^	^	^		-	-						
								_		-					_	_						-
								_							_	_						-
								-							-	-						-
	Sign installation as they become available (TBD)							-		X	X	X	X	X	-	-						
	Behind walk restoration concrete aprons and paving (weather pend)							-		X	X	X	X	X	-	-	X	X	X	X	X	-
								_							_							
																_						
	Demob 10/30															_						
								_							_							
								=							=	_						-
																_						
	MANPOWER																					
	EQUIPMENT																					