

3 WEEK LOOKAHEAD SCHEDULE																							
	_	Month	Oct 2023																				
	Dates	10/23							10/30						11/06								
	Task	_	Week 1							Week2						Week3							
Job		Day	S	Μ	Т	W	Т	F	S	S	М	Т	W	Т	F	S	S	М	Т	W	Т	F	S
Guild Rd and W. Scott	Mobilization		_	X	×	×	×	×	_		×	X	×	×	×	_							
	Erosion control		-	×	×	×	×	×	_		×	×	×	×	×	_							
	Full Road Closure 625 W. Scott to Pacific 10/19 thru 10/28						×	×	-							-							
	ADA/Driveways W. Scott to Pacific (weather pend)		-			×	×	×	-							-							
	Pave Down River to Pacific tenatively 10/26 (weather pending)						×		-							-							
	Road open from Down River to Pacific moring of 10/28 (PAVE CO	OMP)							-							-							
	Install monuments		-						-			×	×	×		-							
	Fencing work at 1233 W. Scott Ave		-	×	×	×			-							-							
	Fencing work at Ignite Propane due to grade issues at the approa	ach	-		×	×			-							-							
									_							-							
	Sign installation					×	×		_							-		-					
	Behind walk restoration concrete aprons and paving (weather per	na)		-			×	×	-		*	*	×	~	×	-							
	Demob 10/30								-		×	×	×	×	×	-							
	Striping Scheduled week of 11/13 (weather pending)								-							-							
									-														
	MAN	NPOWER																					
	EQU	JIPMENT																					