



3 WEEK LOOKAHEAD SCHEDULE

		Month Dates	Sept/Oct 2023																							
			9/18							9/25							10/2									
Job	Task	Day	Week 1							Week2							Week3									
			S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S			
Guild Rd and W. Scott	Mobilization			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x				
	Erosion control			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x				
	Temp pave ramps at N.Pekin, Down River,Schurman,Guild for road access			x																						
	Adjust Utilities Schurman to N. Pekin (Storm and Sewer)			x	x																					
	Storm Install at Groat Bro driveway CB2 to CB3			x																						
	Open Groats Western driveway			x																						
	Temp Road acces to 1350, 1320, and 1302 W. Scott (REMOVAL)			x																						
	1/2 Driveway replacement at Groat Bro Center Driveway (TBD)									x	x	x	x	x												
	1/2 Driveway replacement at Groat Bro Center Driveway (TBD)													x		x	x	x	x	x						
	Fencing West side of RR				x	x																				
	Fencing work at 1233 W. Scott Ave					x	x	x																		
	Full road closure from Down River East side to 657 W. Scott 9/28-10/3													x	x	x	x	x	x							
	Milling from the East side of Down River to 657 W. Scott Ave													x												
	CTB Down River East side to 657 W. Scott Ave														x											
	Open Down River East Side to 657 W. Scott Ave. by end of day																x									
	ROAD CLOSURE TO PAVE SCHURMAN TO DOWN RIVER							x	x																	
	Top pave Schurman to Down River evening pave after 5pm							x	x																	
	Storm Work on Pacific					x	x	x																		
	Road Closure 657 W. Scott Ave to 625 W. Scott Ave E. Driveway10/5-10/11																			x	x	x				
	Milling from 657 W. Scott Ave to 625 W. Scott Ave East Driveway																			x						
	CTB from 657 W. Scott Ave to 625 W. Scott Ave East Driveway																				x					
	Concrete Curb/Gutter W. Scott to Pacific									x	x	x	x	x												
	Concrete Curb/Gutter Pacific														x	x	x	x	x							
	Side Walks/ADA's W. Scott to Pacific									x	x	x	x	x												
	Sidewalks Pacific												x	x	x	x	x	x	x							
	Temp Striping Down River to Schurman								x																	
	Sign installation as they become available										x	x	x	x	x	x	x	x	x	x						
MANPOWER																										
EQUIPMENT																										