

3 WEEK LOOKAHEAD SCHEDULE

	Month	th Sept/Oct 2023																					
				9/11				9/18								9/25							
	Week 1								Week2							Week3							
Job	Task Day	S	М	Т	W	Т	F	S	S	М	Т	\ \	N T	F	9	s	S	M	Т	W	Т	F	S
Guild Rd and W. Scott	Mobilization		×	×	×	×	×			×	×		x x	×				×	×	X	X	×	
	Erosion control		×	×	×	×	×			X	×	1	x x	×				X	X	X	X	×	
	Temp pave ramps at N.Pekin and Down River for road access				×																		
	W. Scott road open from Pacific thru Schurman by end of the day				×																		
	Driveway and Curb removal at Groat Bro trucking yard (temp rock) 2 open		×	X	×																		
	Driveway Replacement at Groat Bro trucking yard (WEST DRIVEWAY)						×											X	X	X	X	×	
	Groat Bro (WEST DRIVEWAY OPEN)									X													-
	1/2 Driveway replacement at Groat Bro Center Driveway													X									
	1/2 Driveway replacement at Groat Bro Center Driveway																					×	-
	Temp Road acces to 1350, 1320, and 1302 W. Scott (REMOVAL)					×	X																-
	Adjust utilities Down River to Schurman				×	X	X	_															
	Fencing West side of RR				×	X	X	_		X	X												
	Fencing work at 1233 W. Scott Ave				×	X	X	=		X	X						-						-
	Fencing relocation at Groat Bro's yard				×	X	X	=		X	X						•						-
	Storm work W. Scott to Pacific Ave			X	×	X	X	=		X	×		X				-						-
	Full road closure from Down River East side to 657 W. Scott 9/28-10/3							=									-				X	X	X
	Milling from the East side of Down River to 657 W. Scott Ave							=									•				X		-
	CTB Down River East side to 657 W. Scott Ave							=									•				X	×	-
	Open Down River East Side to 657 W. Scott Ave. by end of day							=									-			X			-
	Pre Pave meeting 3pm					X		=									-						-
	Base Pave Schurman to Down River evening pave after 5pm						×	X															-
	Top pave Schurman to Down River evening pave after 5pm							=					X				-						-
	Road Closure 657 W. Scott Ave to 625 W. Scott Ave E. Driveway10/5-10/11							=									•						=
	Milling from 657 W. Scott Ave to 625 W. Scott Ave East Driveway							=									•						=
	CTB from 657 W. Scott Ave to 625 W. Scott Ave East Driveway							=									•						=
								=									•						=
	Storm Work on Pacific							=			×		x x	×	•		•						=
								-															-
								_															-
								_															-
		-						_															-
		-						_															-
								-															-
								_															-
	MANPOWER																						
	EQUIPMENT																						