

3 WEEK LOOKAHEAD SCHEDULE

All desired to the second	Month										- In the	<i>(</i> /Λ.1.σσ.)	2022									
				0/00						July	//August	2023						0/4.4				
	8/28							9/4						9/11								
		Week 1				Week2							Week3									
Job	Task Day	S	M	Т	W	Т	F	S	S	M	T	W	Т	F	S	S	M	Т	W	T	F	S
Guild Rd and W. Scott	Mobilization		×	X	X	X	X	_		X	X	X	X	×	_		X	X	X	X	X	
	Erosion control		X	×	X	X	X	_		X	X	X	X	X	_		X	×	X	×	X	_
	Temp pave ramps at Guild and Schurman for road opening to WB Guild		X					_							_							-
	Guild Rd full road closure from Calportlands E. driveway to N.Pekin West side			X	×	X	X	×	X	X	X				_							-
	Westbound closure on W. Scott Ave from Down River to N.Pekin			X	X	X	X	X	X	X	X				-							_
	Mill Guild Rd Calportlands E driveway to N. Pekin West side of the intersection			X	X			_							_							-
	CTB from Calportlands E driveway to N. Pekin West side of the intersection				X	X		_							-							_
	Set up and pour CG, walks East side of RR to Down River Dr		×	X	X			_							_							_
	Demo/Prep for walks and ADA's Down River Dr to 657 W Scott Ave		×	X	X		X	_														_
	Set up and pour CG, ADA's and walks Down River Dr to 657 W Scott Ave		×	×	X					×	X											
	Fencing West side of RR					X	X	_		×	X											_
	Fencing work at 1233 W. Scott Ave							_		×	X	×	X	×	_							
	Fencing relocation at Groat Bro's yard							_							_		×	X	X	×		
	Install temp access to 1400 Guild Rd, 1350 and 1302 W. Scott Ave							_			X	×			_							
	Full road closure of W. Scott at N Pekin to W. side of Down River		×					_					X	×	X	X	X	X	X			
	Milling W. Scott from N. Pekin to Down River							_					X	×	_							
	CTB N. Pekin to Down River													×	X							
	Open N.Pekin to Down River end of day																		X			
	Storm work W. Scott to Pacific Ave																×	×	X	×	×	
	Base Pave Schurman to Down River evening pave after 5pm																			X	×	
								_														
								=							-							•
								=							-							-
								_							-							
								_							-							-
								_							-							•
	MANPOWER																					
	EQUIPMENT																					