3 WEEK LOOKAHEAD SCHEDULE

Job	Task	Month / Dates / Day	Sept/Oct 2023																				
			9/25							10/02							10/09						
			Week 1							Week2							Week3						
			S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Guild Rd and W. Scott	Mobilization			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘	
	Erosion control			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘	
	PUD relocate poles				✘																		
	Full road closure from Down River East side to 657 W. Scott 9/28-10/3						✘	✘	✘	✘	✘	✘											
	Milling from the East side of Down River to 657 W. Scott Ave						✘																
	CTB Down River East side to 657 W. Scott Ave							✘															
	Open Down River East Side to 657 W. Scott Ave. by the end of day 10/03											✘											
	Fencing work on the West side of RR				✘																		
	1/2 Driveway replacement at Groat Bro Center Driveway (weather pend)			✘	✘	✘	✘	✘							✘			✘	✘	✘	✘	✘	
	1/2 Driveway replacement at Groat Bro Center Driveway (weather pend)				✘	✘	✘	✘															
	Fencing work at 1233 W. Scott Ave					✘	✘	✘															
	Concrete Curb/Gutter W. Scott to Pacific (weather pend)			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘								
	Concrete Curb/Gutter Pacific (weather pend)			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘								
	CB'S and 8" pipe W. Scott						✘	✘															
	Side Walks/ADA's/Driveways W. Scott to Pacific (weather pend)			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘	
	Sidewalks/Driveways Pacific (weather pend)			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘								
	Storm Testing						✘	✘															
	Road Closure 657 W. Scott Ave to 625 W. Scott Ave E. Driveway10/5-10/11													✘	✘	✘	✘	✘	✘				
	Milling from 657 W. Scott Ave to 625 W. Scott Ave East Driveway													✘									
	CTB from 657 W. Scott Ave to 625 W. Scott Ave East Driveway														✘								
	Road open from Down River to 625 W. Scott by the end of day 10/11																		✘				
	Full Road Closure 625 W. Scott Ave to Pacific 10/12-10/17																				✘	✘	✘
	Milling 625 W. Scott Ave. to Pacific																				✘		
	CTB 625 W. Scott Ave to Pacific																					✘	
	Road open Down River to Pacific 10/17 by the end of day																						
	Pave Down River to Pacific tenatively the week of 10/16 (weather pending)																						
	Sign installation as they become available (TBD)										✘	✘	✘	✘	✘			✘	✘	✘	✘	✘	
	Behind walk restoration concrete aprons and paving (weather pend)										✘	✘	✘	✘	✘			✘	✘	✘	✘	✘	
MANPOWER																							
EQUIPMENT																							