3 WEEK LOOKAHEAD SCHEDULE

Job	Task	Month	July/August 2023																			
		Dates	8/7							8/14							8/21						
			Week 1							Week2							Week3						
		Day	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
Guild Rd Schurman to RR	Mobilization			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘	
	Erosion control			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘			✘	✘	✘	✘	✘	
	Road Closure Pekin to RR crossing 8/7-8/18			✘	✘	✘	✘	✘	✘	✘	✘	✘	✘	✘	✘								
	Pour Driveways at 1302 and 1350 W Scott Ave (1/2 driveway to remain open)												✘	✘									
	Open Driveways at 1302 and 1350 W Scott Ave																	✘					
	Demo, Clear and grub for CG and walks Pekin to RR crossing			✘	✘	✘																	
	Build retainjing wall SE side of RR crossing				✘	✘	✘																
	Embankkment fill, wall fill thru 8/14					✘	✘	✘															
	Set up and pour CG, walks Pekin to RR crossing West side											✘	✘	✘	✘								
	Backfill clean up Pekin to RR crossing 8/18														✘								
	Open Road to thru traffic 8/18														✘								
RR East to Pacific	Set up and pour CG, walks East side of RR to Down River Dr																	✘	✘	✘	✘	✘	
	Demo for walks and ADA's Down River Dr to 657 W Scott Ave																		✘	✘	✘	✘	
	Set up and pour CG, ADA's and walks Down River Dr to 657 W Scott Ave																				✘	✘	
	Road Closure for CTB work 8/23 thru 8/28 Phase F as shown on the drawings																			✘	✘	✘	✘
	Road Closure for CTB work 8/29 thru 9/5 Phase D,E as shown on the drawing																			✘	✘	✘	✘
MANPOWER																							
EQUIPMENT																							