

3 WEEK LOOKAHEAD SCHEDULE

	Month										luk	//August	2023									
				9/4						Jui	9/11	2023						0/10				
	Dates	9/4 Week 1													9/18 Wook?							
Lab	Tools						Week2 S M T W T F S							Week3								
Job	Task Day	S	M	 		T	F	S	S	M		W	I	F	S	S	M	T	W	- I		
Guild Rd and W. Scott	Mobilization		×	X	X	X				×	X	×	X	X		-	X	X	×	X	×	
	Erosion control		×		*	*	*	-			X	*	X	X			X	×	*	*	*	
	Temp pave ramps at Guild and Schurman for road opening to WB Guild		_	X				-		-												
	Guild Rd road open from N.Pekin West side thru Schurman by end of the day		_	X				-			.,	.,										
	Driveway and Curb removal at Groat Bro trucking yard (temp rock) 2 open		_		.			-		×	X	×	X	X			.	•	V			
	Driveway Replacement at Groat Bro trucking yard		-	×	X	V	V	-		-							×	X	×	X	×	
	Driveway and walk at 1233 W. Scott Ave		-			X	X	-		-												
	Set up and pour ADA's Down River Dr		-	X						-												
	Temp Road acces to 1350, 1320, and 1302 W. Scott			X	X							.,										
	Adjust utilities N. Pekin to Schurman									×	X	×	X				×	X	X			
	Fencing West side of RR			X	X	X																
	Fencing work at 1233 W. Scott Ave					X	X	-			- 4					-						
	Fencing relocation at Groat Bro's yard							-		×	X	X	×	X								
	Install temp access to 1400 Guild Rd, 1350 and 1302 W. Scott Ave										X	X				-						
	Full road closure of W. Scott at N Pekin to W. side of Down River					X	X	X	×	×	X	X										
	Milling W. Scott from N. Pekin to Down River					X	X	×														
	CTB N. Pekin to Down River					X	X	×														
	Open N.Pekin to Down River end of day							-														
	Storm work W. Scott to Pacific Ave									×	X	X	X	X								
	Base Pave Schurman to Down River evening pave after 5pm													X	×							
	Top pave Schurman to Down River evening pave after 5pm																		X			
																				X		
								-														
								_														
								_														
								_														
			_							_												
	MANPOWER																					
	EQUIPMENT																					